D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

Date:27_03_2021

DSR/ QC /010-2020/BBMP/ YPD

To,
The Executive engineer,
Yelahanka Project Division,
Bangalore

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,
Subject: Regarding Inspection Report for the below mentioned work.
Package No-14

1. Construction of Classrooms and providing basic amenities to Yelahanka Govt First Grade College in Yelahanka Division
2. Construction of Health Building at B Sector in Ward No.04 in Yelahanaka Satelite Town Sub Division
3. Construction of Samudhaya Bhavana at Best County-III and Providing Gym Equipments at Best County-II in Ward No.03 Yelahanka Sub Division

Item No	Description of Work	Unit	Qty	Remarks
01	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches in hard soil	Cum	803.87	Work done up to Billed Quantity and the Quality is Satisfactory
02	Providing and Filling in foundation with granite / trap broken metal 100mm. and down size, with approved sand including hand packing, ramming, watering, including cost of all materials and labour with all lead and lift.	Cum	29.02	Work done up to Billed Quantity and the Quality is Satisfactory
03	Providing and laying in position plain cement concrete of mix 1:4:8(M7.5)with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregtes @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted.	Cum	95.38	Work done up to Billed Quantity and the Quality is Satisfactory
04	Providing and laying in position plain cement concrete of mix (M15) with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted	Cum	7.21	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

05	Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:6, stone hammerddressed in courses not less than 20 cms high, bond stones at 2m apart in each course	Cum	43.27	Work done up to Billed Quantity and the Quality is Satisfactory
06	Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming after watering	Cum	438.75	Work done up to Billed Quantity and the Quality is Satisfactory
07	Conveying the excavated earth, debris etc., with all lead and lifts including loading and unloading charges etc	Cum	1242.62	Work done up to Billed Quantity and the Quality is Satisfactory
08	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete	Sqm	287.16	Work done up to Billed Quantity and the Quality is Satisfactory
09	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness , including attached pilasters, buttresses, plinth and string courses	Sqm	147.84	Work done up to Billed Quantity and the Quality is Satisfactory
10	Providing and removing centering, shuttering, strutting, propping etc. and Removal of form Work for columns, pillars, piers, post and struts, square / rectangular / polygon in plan	Sqm	307.37	Work done up to Billed Quantity and the Quality is Satisfactory
11	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for suspended floors, landings, balconies and likes, thickness upto 200 mm	Sqm	868.75	Work done up to Billed Quantity and the Quality is Satisfactory
12	Providing and removing centering, shuttering, strutting, propping etc., for edges of slabs and breaks in floors	Sqm	60.26	Work done up to Billed Quantity and the Quality is Satisfactory
13	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth	Sqm	342.36	Work done up to Billed Quantity and the Quality is Satisfactory
14	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for Stairs (excluding landing) except spiral staircase	Sqm	51.84	Work done up to Billed Quantity and the Quality is Satisfactory

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-70222224872
Email :Pathapathi@yahoo.com

Ref.

Date :

16	Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum	Cum	212.24	Work done up to Billed Quantity and the Quality is Satisfactory
17	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum, **Ground Floor level**	Cum	74.45	Work done up to Billed Quantity and the Quality is Satisfactory
18	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum, **First Floor level**	Cum	74.45	Work done up to Billed Quantity and the Quality is Satisfactory
19	Providing and laying in position reinforced cementconcrete of design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70cum andfine aggregtes @ 0.47cum, **Second Floor level**	Cum	74.45	Work done up to Billed Quantity and the Quality is Satisfactory
28	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required **Ground Floor and Below**	Tonne	29.96	Work done up to Billed Quantity and the Quality is Satisfactory
29	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, For **First Floor**	Tonne	14.80	Work done up to Billed Quantity and the Quality is Satisfactory
30	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, For **Second Floor**	Tonne	14.80	Work done up to Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity of above mentioned items of the work was found to be completed satisfactorily for the 1ST and Part bill. Work done up to Billed Quantity and the Quality is Satisfactory.

With Regards,

D.S.R Infratech Bangalore

D S R INFRATECH * BENGALURU * Date.....

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA. WWW.dsrinfratech.com

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

DSR/ QC /010-2020/BBMP/ YPD

Date:27_03_2021

To,
The Executive engineer,
Yelahanka Project Division,
Bangalore

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Package No-14

1. Construction of Classrooms and providing basic amenities to Yelahanka Govt First Grade College in Yelahanka Division
2. Construction of Health Building at B Sector in Ward No.04 in Yelahanaka Satelite Town Sub Division
3. Construction of Samudhaya Bhavana at Best County-III and Providing Gym Equipments at Best County-II in Ward No.03 Yelahanka Sub Division

Item No	Description of Work	Unit	Qty	No of Samples tested	Frequency	Results as Per Standards
01	Providing and laying in position reinforced cement concrete of Design mix **M25** with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates @0.70 cum and fine aggregtes @ 0.47cum. for Below Plinth elements (Footing, Column up to Plinth Beam Top,and Plinth Beam), Ground floor, First Floor and Second Floor Elements (Columns, Stair case , Roof Beams and Roof Slab concrete)	Cum	435.6	9	Per 50 Cum	Meets IS 456:2000 Code requirements.

Scanned by TapScanner

D S R Infratech

GST No: 29A0FPR3534P2Z7

Mob :+91-7022224872
Email :Pathapathi@yahoo.com

Ref.

Date .: .....

02	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required. For Below Plinth elements (Footing, Column up to Plinth Beam Top and Plinth Beam), Ground floor, First Floor and Second Floor Elements (Columns, Stair case , Beams and Roof Slab)	Ton ne	59.57	1	Per each Dia	Meets IS 800:2007 Code requirements.

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed Satisfactorily for the 1ST and Part bill. The all the samples satisfies the standards requirements as Indian Standard Codes Mentioned above in table respectively.

With regards,

D.S.R Infratech Bangalore

D.S.R. INFRATECH ★ BENGALURU ★ Date.....

No.1594, Ground Floor, 3rd Main Road, Judicial Layout, New Airport Road, G.K.V.K Post,
Bengaluru - 560065, Karnataka, INDIA, WWW.dsrinfratech.com

Scanned by TapScanner